Secrt. II-27—60,604—17-11-48

Development (1950) Department.

Ms. SERIES.

6

Passed

G.O. NO. 2096

Dated 25-5-50.

Superintendent.

[Despatch Abstract.]

Post war Development - Live-stock - Establishment of a Livestock farm in the South Kanara District - Construction of buildings - Additional Expenditure - Sanctioned -

Special

Animal Husbandry Department,
Triplicane P.O., Madras,
Dated the 13th May 1950.

Roc.No.796-II/50.

From

Sri V.R.Rajagopalan, GMVC., Dip.Bact.(Manchester),
Director of Animal Husbandry, Madras.

To

The Deputy Secretary to Government,
Development Department, Madras.

43681 P&D II 15.5.50.

Sir,

Sub: Buildings - District Livestock Farm in the South Kanara district - Estimate for construction of buildings etc. - Approval. pp35-36 CF vol (P)

Ref: 1) G.O.Ms.No.107, Development (P & D) dated 7-1-1950.
2) Government Development (P&D) Department Memorandum No.14312 P&D-II/50-1, dated 21-2-1950. p1 CF vol (P)

THIRD ASST. SECRETARY TO GOVERNMENT 18 MAY1950 DEVELOPMENT DEPARTMENT

I forward herewith four estimates from different contractors received from the Superintendent, District Livestock Farm, South Kanara for the construction of sheds and buildings for the livestock farm in South Kanara district. One of the contractors, "The Canara Construction Co., Ltd., Mangalore have subsequently withdrawn their tender saying that they are not in favour of accepting the work. A set of detailed and abstract estimates prepared in consultation with the Executive Engineer for the buildings is also enclosed.

2. The Superintendent has verified the estimates of the construction of buildings in consultation with the Executive Engineer and recommends for acceptance the estimate of contractor Sri K.Kelu Nair, Puttur, South Kanara district which is the cheapest. The estimate of the contractor is higher than that of the Public Works Department authorities and this is due to the present day to day fluctuation in the market rates of materials and labour. During his recent visit to South Kanara, the Joint Director was also informed by various people that Sri K.Kelu Nair is a reliable contractor and the work can be entrusted to him with confidence. It is a known fact that it is very difficult to get contractors to tender in South Kanara district. In these circumstances, I agree with the Superintendent and request Government to be pleased to approve the estimate amounting to Rs.95,611-12-0 of Sri K.Kelu Nair and to accord necessary sanction ~~in view of~~ to incur the additional expenditure, as only a sum of Rs.85,500 has been sanctioned in the G.O. first cited above for the construction of buildings.

A ap35CF vol (P)

3. In view of the urgency, I am issuing instructions to the Superintendent, District Livestock Farm, South Kanara to start construction work immediately in anticipation of Government sanction and request that my action may be approved.

4. The enclosures sent herewith in original may be returned along with the orders of Government.

Encls.- 5 pages.

Yours faithfully,

for DIRECTOR OF ANIMAL HUSBANDRY,
MADRAS.

LNP/15-5.

C.F. 16.

DRAFT FOR APPROVAL.

	Date.	Initials.
When received for fair copying ..		
When copied ..		
When examined..		
When signed ..		
When despatched.		

SUBJECT:— POSTWAR DEVELOPMENT-- Livestock -- Establishment of a livestock farm in the South Kanara Dt. -- Construction of buildings -- Additional expenditure -- Sanctioned.

pp35-36 CF

READ AGAIN G.O.Ms. No. 107 Devt., dated 7th January 1950

" " " " 19

READ *ALSO*:—

p1 CF No. From the D.A.H., No.796-II/50, dated 13-5-1950

" " " " " 19

" " " " " 19

Order / ~~Resolution~~ / ~~Rout~~ Ms. No. 2096, dated 25-5-50. 19

p.1 CF.

In the circumstances reported by the D.A.H. in his letter read above, H.E. the Governor of Madras sanctions an additional expenditure not exceeding Rs.10,112 (Rupees ten thousand one hundred and twelve only) for the construction of buildings for the Dt. Livestock Farm at Koila in the South Kanara dt.

2. The expenditure should be debited to "41-Veterinary--f.Breeding operations--H.Postwar Reconstruction--iv. Cattle breeding farm".

Bmp' CF

3. The action of the D.A.H. in ~~instructing~~ authorising the Superintendent of the ~~livestock~~ Farm to start construction work ~~xxxx~~ in anticipation of Govt. sanction is approved.

To the D.A.H. (with Enc) (f)

" A.G. thro' Fin.

Copy to C.E.(Genl.)

" to Dev. E[illegible]

" to [illegible]

" to S.F.

4. The detailed and abstract estimates received from the DAH are returned herewith. He is requested to acknowledge their receipt.

19.5.50.

Special.

D.S., Dev.

Has the tender for the Livestock Farm buildings at Koila, South Kanara, been accepted? Unless Government immediately sanction the construction work, the outbreak of the monsoon will prevent the transport of building materials to the site. Usually the monsoon starts in the first week of June in South Kanara.

23/5/50

H.M. (Agri.)

Dev Deptt

Please see the minutes of H.M.(Agri) above. The connected file has been circulated to the H.M. with a draft order, on 22-5-50.

23.5.50.

23.5.50.

23.5.50.

THIRD PORT, SECRETARY TO GOVERNMENT
23 MAY 1950
DEPARTMENT
44846
23-5-50.

Animal Husbandry Department,
Triplicane P.O., Madras,
Dated the 30th May 1950.

Roc.No.796-II/50.

48266 P&D 2.6.50.

From

Sri V.R.Rajagopalan, GMVC., Dip.Bact.(Manchester),
Director of Animal Husbandry, Madras.

To

The Deputy Secretary to Government,
Development Department, Madras.

Sir,

Sub: Post War Development - Livestock - Establishment of a Livestock Farm in the South Kanara district - construction of buildings - additional expenditure.

Ref: G.O.Ms.No.2096, Development (P & D) Department, dated 25-5-50.

The detailed and abstract estimates returned with the G.O. quoted above have been received.

Yours faithfully,

V.R. Rajagopal

DIRECTOR OF ANIMAL HUSBANDRY,
MADRAS.

LNP/31-5.

Dev Dept

2-Supdt may be lodged and stitched with the previous papers.
26.5.50 26.5.50.

Dev. (P&D) Dept.

Sub: LIVESTOCK -- District Livestock Farm in the South Kanara District -- Construction of buildings -- Increase in Estimates.

p 1 cf Ref: From the D.A.H., Roc.No.796-II/50, dated 13-5-50.

To A.S.

In connection with the establishment of a livestock farm at Koila in the South Kanara Dt., sanction has been accorded for an expenditure of Rs. 85,500 for buildings. The construction has been ordered to be undertaken departmentally and the D.A.H. has been instructed to proceed with the construction before the monsoon sets in, without waiting for the acquisition of private lands. The post of a P.W.D. Overseer has also been sanctioned in this connection.

A on p 35 Cf (11) Go Ms 107 Dev/7-1-50

p1 Cf (P) Go.Ms 1289 Dev/29/3/50 = p17 Cf (P).

The D.A.H. invited tenders for the construction of buildings. Of the 4 contractors who tendered for the work, the estimates of one Sri Kelu Nair are reported to be the lowest. His tender amount is Rs.95,611-12-0 as against Rs.70,750 estimated by the P.W.D. The estimate of the contractor is reported to be higher because of the fluctuations in the cost of materials generally and the reluctance of contractors to take up construction work in the South Kanara dt. The D.A.H. has now requested Govt. to sanction the extra expenditure involved, viz., Rs.10,111-12-0. In anticipation of sanction, the Director has instructed the Superintendent of the Farm to start work immediately, and has requested Govt. to ratify his action.

pp 1-10 (f)

A on p 1 Cf

✓ 95611-12-0 70500-0-0 10111-12-0

B on p 1 Cf

The establishment of the livestock farm is a postwar scheme and in the normal course it would be eligible for a grant from the Govt. of India. But they have refused to give any grant for these schemes during 1950-51. The entire expenditure will therefore have to be borne by the State Govt.

Cf pp 1 & 3 nf (P)

As the Govt. desire that the farm should be established as expeditiously as possible, the additional expenditure may be sanctioned and the action of the D.A.H. in authorising the Superintendent of the Farm to go ahead with the building works in anticipation of Govt. sanction may also be ratified.

Subject to orders, a draft order is submitted for

for approval. P.WD. and Finance may see before circulation.

MS 19.5.50 } 19.5.50

9/2M/5

Sr 19550 AS II. DS. S''
M 19/5/50. MS 19.5.50

P.W.D/Fin.

P.W.D (C)

Dev. Uo. No: 43681 P&D II/50-1
19-5-50

Notes from p.1 ante and the draft order below may be perused and the case passed on to Finance

S/19.5.50 Fin.

S/19.5.50 19/5/50



P.W.U.O
2750-C/501
19.5.50

Fin(Expc)

The draft order below may be accepted.

~~Notes may be read~~

A 20/5/50 S/Dev. 20/5 Fin UO NO 37298/EC/50
20/5/50.

Mat 19550

Dev Dept

Notes from p.1 above may be read. 44324 P&D
The draft order may now issue.



22.5.50

MS 22.5.50 } 22.5.50. Sr 22550 S/ 22.5.50

Seen by Secy after Ors 24.5.50

ors 24/5 Fin (Agri)

Issued as G.O Ms No: 2096 Dev: dated 25-5-50 - p.3.c.f.